## PREPARE, PRIME, AND PAINT PREVIOUSLY COATED SURFACES - National Urethane Industries (NUI) Polybron based Concrete Corrosive Protection Coating System

LEARNER NAME AND SURNAME		
LEARNER ID NUMBER		
·		
COMPETENT	NOT YET COMPETENT	
FACILITATORS NAME		
FACILITATORS SIGNATURE		I
A AAAA112	TIVE ASSESSMENT	







Basic Safety Solutions t/a Basic Safety and Training Solutions | Company Registration: 2015/273882/07



## **Learner Information:**

Details	Please Complete this Section
Name & Surname:	
Organisation:	
Unit/Dept:	
Facilitator Name:	
Date Started:	
Date of Completion:	

Instructions to Learners	<ul> <li>Learners will be required to:</li> <li>Complete the workbook as per the instructions;</li> <li>Ensure that all questions are completed;</li> <li>Ensure that the completion of the workbook is their own work;</li> <li>Ensure that all annexures are attached to the workbook and clearly referred to;</li> </ul>
Assessment Time	Learners are required to complete this assessment within the allocated time frame of 2 hours.

## Copyright

All rights reserved. The copyright of this document, its previous editions and any annexures thereto, is protected and expressly reserved. No part of this document may be reproduced, stored in a retrievable system, or transmitted, in any form or by any means, electronic, mechanical, photocopying, recording or otherwise without the prior permission.

Page | 1 Learner Initial: Facilitator Initial: Rev 00 - 2020



Mark the following statements True or False? (20)

1. Dust Masks and respirators are additional PPE that is required when preparing, priming and painting previously coated surfaces. (2)

2. TRUE	4. FALSE
---------	----------

2. When painting with a paint brush or roller it is important to distribute the paint evenly to avoid build-up in tricky areas. (2)

3. TRUE 5. FALSE
------------------

3. No painting may be done if the weather criteria as stated on NUI Specification 585 cannot be met. (2)

TRUE
------

4. To avoid contamination between mixes, products will be mixed in the same tins in which they were supplied. (2)

TRUE  FALSE
-------------

5. A Pre-qualification pull off paint adhesion test (PQT) will be done prior to commencement of any painting, in accordance with NUI Specification 585. (2)

TRUE     FALSE
----------------

6. Before any paint may be applied, the concrete substrate will be cleaned to achieve a surface that is visually clean. (2)

TRUE	<b>FALSE</b>	

7. Only competent operators are allowed to operate the TSP's. (2)

TRUE	FALSE	

8. When conducting surface preparation if overcoating time has expired (MEK 900-003 Ultrasolve and Bakkie Bond 520-003) it is important to wait for solvent, MEK to flash off. – This will take ± 15 minutes at 25°C at 50% relative humidity. (2)

TRUE	FALSE
------	-------



9.	The Ultracote 850G99 White or 850A11 Red / Ultrathane 500-211 top coat has a Mix
	ratio: 4: 1 Pbv. (2)

TRUE	<b>FALSE</b>	

10. Employees must be trained on the Safety Data Sheets for the Hazardous Chemical Agents they will be exposed to in the workplace. (2)

TRUE	<b>FALSE</b>	

Learners Name		
Overall Marks		
Facilitators Feedback		
	Signature:	Date:
Learners Response	Signature:	Date:
/20 = %		